



Project Profile 050

- **Contract:** Drainage
- **Brief description:** Installation of 6 foot and cross drain
- **Client:** Babcock Rail



Works carried out include:

- SES was commissioned to upgrade the current drainage system installed at the Bedford site.
- Firstly the men set up lighting, vortex fencing and a 20mph safety speed on the up fast.
- A 240yard 6foot drain trench was dug to the specification of the client.
- Geotextile (PW1) was they layed in the trench and first layer of pea gravel was offloaded into the trench with back machine.
- Sumps and pipes were then installed to the required level and top layer of pea gravel was inserted and geotextile (PW1) is folded back over pea gravel.
- Ballast is then loaded off using mecs and then ballast is tipped out from the sea cows.
- Tamper was then brought in to tamp the track and men were nearby to box in where required.
- OHLE staff then to take down isolation and take back form C.
- S&T carry out reconnections and wheel testing.
- Manpower to clear and tidy work site and take down site lighting, take back tools and equipment



SES House,
Harworth Park, Blyth Road,
Doncaster DN11 8DB

Tel: +44 (0) 1302 756800

Fax: +44 (0) 1302 756860

www.ses-holdings.com

